







66 OUR WORD MEANS SOMETHING

AT MECO-HENNE CONTRACTING INC., WE WILL ALWAYS ADHERE TO THE TRUTHFUL AND ETHICAL PRACTICES OF OUR INDUSTRY. OUR COMPANY WILL SUPPORT THE COMMUNITY AND ITS EMPLOYEES TO BECOME BETTER CITIZENS WHILE BEING A TRUSTED PARTNER IN ALL ITS ENDEAVORS."

- JON HENNE SR., JON HENNE JR., AND JAKE HENNE

Construction **Expectations**

Student Safety & Logistics

Schedule

LEO A DALY

Project Design



















Phase 2 Site Plan

LEGEND

- 1 PHASE 2 BUILDING ADDITION
- 2 BASEBALL FIELD (EXISTING)
- 3 SOCCER FIELD
- 4 EARLY CHILDHOOD PLAYGROUND
- 6 HARD SURFACE PLAY AREA
- 6 NEW PARKING WITH 2-WAY DRIVE AISLE
- RELOCATED DRIVEWAY 2 ONE-WAY LANES
- 8 EXPANDED DROP-OFF/PICK-UP
- 9 PUBLIC SIDEWALK
- 10 STORMWATER BASIN



Phase 2 Floor Plan

- Link connector
- Dedicated, secure west EC entry
- Storm shelter
- Sliding door between classrooms
- Direct playground access from classrooms






Northwest View



Southwest View



Southeast View



Northeast View



LEO A DALY


Classroom View



Gym View



Gym Mural









LEO A DALY

Design

66 OUR WORD MEANS SOMETHING

AT MECO-HENNE CONTRACTING INC., WE WILL ALWAYS ADHERE TO THE TRUTHFUL AND ETHICAL PRACTICES OF OUR INDUSTRY. OUR COMPANY WILL SUPPORT THE COMMUNITY AND ITS EMPLOYEES TO BECOME BETTER CITIZENS WHILE BEING A TRUSTED PARTNER IN ALL ITS ENDEAVORS."

- JON HENNE SR., JON HENNE JR., AND JAKE HENNE


Construction Expectations


Student Safety & Logistics


Schedule


Site Logistics & Safety Management

- **Student Drop-Off:** Will not change for 2025-2026 except the early childhood pick up & drop off to be at main entrance.
- Safety Fence and Gate: Install secure fencing and gates to protect students and staff during construction.
- Traffic Control: Deliveries will be coordinated with Meco-Henne.
- **Equipment Deliveries:** Schedule and manage deliveries of construction equipment to minimize disruptions.
- Concrete Deliveries: Coordinate concrete deliveries for optimal timing and site readiness.
- Pre-Cast Deliveries: Arrange pre-cast deliveries to align with drop off and pick up times.
- **Storm Water Management**: Implement effective storm water management strategies to prevent runoff and flooding.
- **Dust Control:** Utilize dust control measures to maintain air quality and minimize disturbances to the school environment.
- Pool Coordination
 - We will have safety flaggers on Paddock Road during precast and other deliveries

















66 OUR WORD MEANS SOMETHING

AT MECO-HENNE CONTRACTING INC., WE WILL ALWAYS ADHERE TO THE TRUTHFUL AND ETHICAL PRACTICES OF OUR INDUSTRY. OUR COMPANY WILL SUPPORT THE COMMUNITY AND ITS EMPLOYEES TO BECOME BETTER CITIZENS WHILE BEING A TRUSTED PARTNER IN ALL ITS ENDEAVORS."

- JON HENNE SR., JON HENNE JR., AND JAKE HENNE

Construction **Expectations**

Student Safety & Logistics

Schedule



- Tree Removal is completed.
- May 27th, 2025
 - Project Start & Mobilization
- June & July 2025
 - Site Demolition & Grading
 - Site Utilities
 - Building Footings
- August 2025
 - Precast and steel erection
- September 2025 May 2026
 - Building construction and interior finishes
- June 2026
 - New Drive lane and landscaping
- July 2026
 - Final punch list items & demobilization from site









66 OUR WORD MEANS SOMETHING

AT MECO-HENNE CONTRACTING INC., WE WILL ALWAYS ADHERE TO THE TRUTHFUL AND ETHICAL PRACTICES OF OUR INDUSTRY. OUR COMPANY WILL SUPPORT THE COMMUNITY AND ITS EMPLOYEES TO BECOME BETTER CITIZENS WHILE BEING A TRUSTED PARTNER IN ALL ITS ENDEAVORS."

- JON HENNE SR., JON HENNE JR., AND JAKE HENNE

Construction **Expectations**

Student Safety & Logistics

Schedule



- Daily Working Hours
 - 7:00 AM 5:00 pm
 - Late working hours possible, minimal noise
- Construction Material Deliveries
 - Deliveries Daily
 - Coordinated with Meco-Henne
 - We will be on-site for this and will resolve issues asap
 - Flaggers for deliveries on Paddock Rd
- Utility connection across Paddock Road
- Phone number for issues
 - Beau Beachler (On-Site) 402-957-0944
 - · Office: 402-339-8127









66 OUR WORD MEANS SOMETHING

AT MECO-HENNE CONTRACTING INC., WE WILL ALWAYS ADHERE TO THE TRUTHFUL AND ETHICAL PRACTICES OF OUR INDUSTRY. OUR COMPANY WILL SUPPORT THE COMMUNITY AND ITS EMPLOYEES TO BECOME BETTER CITIZENS WHILE BEING A TRUSTED PARTNER IN ALL ITS ENDEAVORS."

- JON HENNE SR., JON HENNE JR., AND JAKE HENNE

Construction **Expectations**

Student Safety & Logistics

Schedule